


APPENDIX B2: CERTIFICATE OF SATISFACTORY EXECUTION –WORKS ONLY

ACTIVITY <i>(Title of Applicant Activity)</i>	Works Contractor & PSCS		
SITE Construction contract: <i>(Title & Brief Description)</i>	Installation of Rubbing Strips, Road Resurfacing & Bridge Works at Milford Bridges, Carlow <ul style="list-style-type: none"> • Advanced Public notices and signage of road/ bridge closures. • Traffic Management and VMS installations. • Surface regulation and road planning of existing two bridges. • Reconstruction of existing, and construction of new gullies and surface water outlets. • Installation of Granite Kerbs to act as rubbing strips. • Installation of pedestrian access along bridges. • Application of Tack Cost. • Application of DBM base. • Application of HRA. • Pitching / Sealing of all joints tie-ins etc. 		
Site location:	Milford Bridge, Co Carlow. .		
Proportion of project undertaken by Applicant:	100%	Tender entity (<i>Sole trader/ Joint Venture</i>):	MEIC Ltd. (Mota Engil Ireland Construction Ltd.)
VALUE Construction contract value at award stage (including cost of services where applicable):	€ 62,964.25	Construction contract value at completion(including cost of services where applicable)::	€62,964.25
GENERAL INFO Role of Company in delivery of Project/Service: 	Project Details <ul style="list-style-type: none"> • Prepare and clean site, remove vegetation (and spray with approved) from parapet wall and road surface where waterproof membrane is to be installed ref rubbing strip. • Supply and Installation of 650m of Granite Kerbs 250x150mm which were bedded in a high strength modified mortar/grout and bonded with a two part epoxy resin between the vertical joints to ensure that all the kerbs acted as one during a collision. • Supply and fill drainage stone to clause 505 Type B to back of kerb. • Supplied & Laid (2500m2) of 14mm DBM regulating course to Clause 903. • Supplied & Laid (2500m2) of 40mm layer of HRA with 14/20 precoated chip Surface Course to Clause 911 • Supplied and installed 11 no side entry gullies in granite kerb line Health & Safety Aspects of the Contract <ul style="list-style-type: none"> • Traffic Management • Abrasive Wheels • Access and Egress • Company Vehicles and Driving • Concrete 		



- Lifting Gear
- Lifting Operations
- Manual Handling and Lifting
- Moving Parts and Machinery
- Plant & Transport on Site
- Site Tidiness
- Slips, Trips and Falls
- Unauthorized persons on site.
- Use of Tools and Equipment
- Weils Disease
- Works on or adjacent to Water

Name & address of Contracting Authority responsible for the project:

Carlow County Council, Athy Road, Carlow, Co Carlow

Contracting Authority contact name:

Brian O'Donovan (Town Engineer)

Phone no.:

+353 59 917 0300

OTHER INFORMATION

Other information required is listed below (where applicable)

CONTRACTOR'S NAME:

MEIC Ltd.